

CONTRACT CHANGE ORDER	ORDER NO. 1
CONTRACT FOR: EDEN ACRES STORM DRAIN OUTFALL	DATE: 10-22-2024

OWNER: WEBER COUNTY

CONTRACTOR: Randy Marriott Construction

You are hereby requested to comply with the following changes from the contract plans and specifications. The following Bid Items will be revised on the Contractor's Bid Schedule

Bid Item	Description of Changes (Supplemental Drawings & Specifications Attached)	Qty	Unit	Unit Price	Decrease in Contract Price	Increase in Contract Price
CO1	18" RCP	150	LF	\$134	\$ -	\$ \$20,100 -
6	Remove and replace asphalt	165	SY	\$60	\$ -	\$ \$9,900 -
13	Import Pipe zone backfill	150	LF	\$24	\$ -	\$ \$3,600 -
14	Import Pipe backfill	150	LF	\$44	\$ -	\$ \$6,600 -
10	36" RCP	-63	LF	\$208.40	\$ -	\$ \$13,129.20
11	60" Precast Manhole	-1	EA	\$9,563	\$ -	\$ \$9,563 -
TOTALS						\$17,507.80

NET CHANGE IN CONTRACT PRICE

Change Order initiated by: **Ashley**

JUSTIFICATION:
Original bid did not include 18" RCP to replace old rotten storm drain crossings along 2200 North

The amount of the Contract will be increased/~~decreased~~ by the sum of: \$17,507.80 \$ -
DOLLARS

The Contract total including this and previous change orders will be: \$ -
DOLLARS

The Contract period provided for completion will be (~~increased~~)(~~decreased~~)(unchanged) by:

New Completion date:

This document will become a supplement to the Contract and all provisions will apply thereto.

Requested (OWNER) _____ Date: _____

Recommended (ENGINEER) _____ Date: _____

Accepted (CONTRACTOR) *Randy Marriott* Date: 11-6-24

Approved _____ Date: _____

Approved _____ Date: _____